

**3 Wk Schedule  
for CUPS Phase I  
1/30/2012 to 2/19/2012**

Contractor	Activity	Mon	Tue	Wed	Thur	Fri	Sat	Sun	Mon	Tue	Wed	Thur	Fri	Sat	Sun	Mon	Tue	Wed	Thur	Fri	Sat	Sun	Notes
		1/30	1/31	2/1	2/2	2/3	2/4	2/5	2/6	2/7	2/8	2/9	2/10	2/11	2/12	2/13	2/14	2/15	2/16	2/17	2/18	2/19	
<b>Site Classroom</b>																							
Jayar Construction	Excavation For Sewer and Water lines	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x			
Rainmaker Landscape	Install Grass Pave																						
Ralph Inouye	Prep- Wood Framing	x	x																				
Ralph Inouye	Pour concrete Curbs					x																	
Ralph Inouye	Strip & Clean (Cement Wash)																						
Jayar Construction	Back Fill Trench	x	x																				
Ralph Inouye	Forum Lanai's & Curbs								x	x													
Ralph Inouye	Pour concrete Curbs and Lanai's																						
Ralph Inouye	Strip & Clean (Cement Wash)																						
<b>Administration Bldg</b>																							
Jayar Construction	Excavation Footings		x	x	x	x																	
Ralph Inouye	Install Forms Administration Bldg.		x	x	x	x						x	x										
Paul's Electric	Rough-In Electrical	x	x	x																			
Jayar Construction	Excavation Interior Footings				x	x																	
Jayar Construction	Install Base Couse								x	x	x												
Gima	Spary Gound Termite													x									
Ralph Inouye	Stego Wrap													x									
Gima	Install Term Mesh															x	x						
Associated Steel	Install Re-Bar Admin																x	x	x				
Bowers & Kubota	Inspection (Re-bar)(Concrete Pour)																x				x		
Commercial Plumbing	Cut-Check Heights (Piping)																				x		
Paul's Electric	Cut-Check Heights (Conduit)																				x		
Ralph Inouye	Concrete Pour Slab																						
Ralph Inouye	Strip & Clean (Cement Wash)																						
Jayar Construction	Back Fill Trench																						
Ralph Inouye	Forum Lanai's & Curbs																						
Ralph Inouye	Pour concrete Curbs and Lanai's																						
Ralph Inouye	Strip & Clean (Cement Wash)																						

